CONSTRUCTION PROJECT UPDATE

Lake/Clifton Connector Shared-Use Path Construction and Lane Reduction from Linda Street to Webb Road Cities of Lakewood & Rocky River

DATE:
September 29, 2026

Contractor:
Perk Company, Inc.

County Project Contacts:
Craig Nauman 216- 904-5945
Bryan Kosh 216-562-7084

Notice to Proceed:
February 2026

Contract Award Amount:
$12,313,895.62

Start Date:
April 20, 2026

Approved Contract Increases:
$

Scheduled Completion Date:
September 2027

Approved Contract Decreases:
$

Anticipated Completion Date:
September 2027

Estimated Cost to Completion:
$12,313,895.62

PROGRESS:

Current work in the cities of Rocky River and Lakewood:

- Contractor onsite in the City of Rocky River, from Linda Street to bridge over Rocky River, performing various work including:
  - Curb installation on north side of project from ALT Route 6 Off-ramp to bridge over Rocky River
- Contractor is onsite in the City of Lakewood, from Lake Road to Clifton Road, performing various work including:
  - Installation of curb in various locations.
  - Installation of new waterline and shut off valves within the areas of West Clifton Blvd/Clifton Road/Clifton Blvd.

- This work will cause temporary lane closures on West Clifton Blvd. as the contractor installs the watermain along the northbound curb lane, and short, temporary, West and East detours along Clifton Blvd and West Clifton Blvd, when necessary

Expected work in the upcoming weeks:

- Partial depth repairs throughout the project
- Removal of existing curb and gutter for realignment of new roadway in the future
    - Locations include Clifton Road (south end) and West Clifton Blvd
- Sewer/water relocation work/underdrain installation in Rocky River

Maintenance of Traffic:

- All traffic is down to one lane in each direction on the north end of Lake Road/Clifton Blvd. from Linda Street in Rocky River, to Webb Road, in City of Lakewood.
- South end of Clifton Road and Clifton Blvd. is closed.
- "Marion Ramp" from Detroit Ave. to Lake Road/Clifton Blvd is closed.

- **Various crosswalks are closed, please follow posted pedestrian/bike detour:**
    - Lake Road, crossing Clifton Blvd in City of Lakewood
    - Biking lanes along Lake Road/Clifton Blvd (in both cities of Rocky River and Lakewood) are no longer accessible due to construction and maintenance of traffic.
    - Sidewalk, south end, east of Linda Street is closed.
    - Sidewalk, north end, west of Clifton Road is closed.